

To All:

The worksheet listed represents the repair work for public spaces only that we have scheduled for this intersession starting 12/26/10. This represents a very ambitious schedule for needed repairs to these areas, and requires that the areas listed be placed under containment for hazardous material removal for the time frames noted in the second column (Asbestos). Staging by section of floor or piecing this up is not possible because of the ambitious time frame. Please contact your building coordinator, customer service representative (Justin Cobb or Sandra Russell), or Steve Barrett the Operations Manager, if you need additional information, or absolute access to a room. Once tear down of the containment is complete, installation of the new vinyl tile floor will commence and all spaces in these areas will be accessible.

Thanks, for your patience and understanding

AREA	ASBESTOS	VCT INSTALL	WAX	COMPLETE
State notification for 12/26 through 12/31				
<u>Herter</u> – All 2 nd floor classrooms 201, 202, 204, 205, 206*, 207, 209, 210, 211, 212, 222, 224, 225, 217	12/26 – 12/31	12/28 -		
State notification for 1/8 through 1/10				
<u>Morrill One North (Public Health)</u> – Basement (199B) corridor	1/8 – 1/10	1/10 -		
<u>Morrill One North (Public Health)</u> – 1 st (299C&F) floor corridor	1/8 – 1/10	1/10 -		
<u>Morrill One North (Public Health)</u> – Small 8'x20' section outside the Lovely Lab (417)	1/8 – 1/10	1/10 -		
<u>Morrill One North (Public Health)</u> – South Stairwell	1/8 – 1/10	1/10 -		
*** STILL MISSING ONE STAIRWELL HERE **				
State notification for 1/2 through 1/8				
<u>Morrill Four North</u> – Basement (99B) floor corridors	1/5 – 1/7	1/7 -		
<u>Morrill Four North</u> – 1 st floor corridors (199A, 199C)	1/4 – 1/6	1/6 -		
<u>Morrill Four North</u> – 2 nd floor corridors (299A, 299B)	1/3 – 1/5	1/5 -		
<u>Morrill Four North</u> – 3 rd floor corridors (399A, 399B)	1/2 – 1/4	1/4 -		
<u>Morrill Four North</u> – Stairwells on ends of these corridors (Print #'s all different from floor to floor)	1/6 – 1/8	1/8 -		

State notification for 1/2 through 1/8				
<u>Morrill Four South</u> – Basement (99H, 99E, 99F) floor corridors	1/5 – 1/7	1/7 -		
<u>Morrill Four South</u> –1 st floor corridors (199G, 199H)	1/4 – 1/6	1/6 -		
<u>Morrill Four South</u> –2 nd floor corridors (299H, 299J)	1/3 – 1/5	1/5 -		
<u>Morrill Four South</u> –3 rd floor corridors (399J, 399K)	1/2 – 1/4	1/4 -		
<u>Morrill Four South</u> – Stairwells on ends of these corridors (Print #'s all different from floor to floor)	1/2 – 1/4	1/4 -		
<u>Morrill Four South</u> – Stairwells on ends of these corridors (Print #'s all different from floor to floor)	1/4 – 1/6	1/6 -		
State notification for 12/26 through 12/31				
<u>Bartlett Hall</u> – 2 nd (299B&E) floor corridors E/W wing	12/28 – 12/30	12/30 -		
<u>Bartlett Hall</u> –3 rd floor corridors (399F&G), E/W wing	12/26 – 12/28	12/28 -		
<u>Bartlett Hall</u> – Stairwells SOUTH facing	12/30 – 12/31	12/31 -		
<u>Bartlett Hall</u> – Stairwells CENTRAL	12/26 – 12/28	12/28 -		
<u>Bartlett Hall</u> – Stairwells NORTH facing	12/28 – 12/30	12/30 -		
State notification for 11/26 through 12-31				
<u>Berkshire</u> – Stairwell	11/27 – 11/28			